

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Crew Size	Budgeted Labor Units	Schedule																								
								19	Qtr 1, 2020				Qtr 2, 2020				Qtr 3, 2020				Qtr 4, 2020			Qtr 1, 2021								
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb										
<b>WHEEL STORAGE CANOPY EXPANSION</b>								254	23-Dec-19	22-Dec-20	0	444	9120	22-Dec-20, WHEEL STORAGE CANOPY EXPANSION																		
<b>MILESTONES</b>								254	23-Dec-19	22-Dec-20	0	0	0	22-Dec-20, MILESTONES																		
A1000	Notice To Award (Contractual Date: 23rd December 2019)	0	23-Dec-19		0		0	◆ Notice To Award (Contractual Date: 23rd December 2019)																								
A6080	Canopy Extension (East Side of existing canopy) Start	0	10-Apr-20		1		0	◆ Canopy Extension (East Side of existing canopy) Start																								
A6090	Canopy Extension (East Side of existing canopy) Finish	0		26-Jun-20	0		0	◆ Canopy Extension (East Side of existing canopy) Finish																								
A7270	Existing Canopy Start	0	26-Jun-20		0		0	◆ Existing Canopy Start																								
A6100	Canopy Extension (West Side of existing canopy) Start	0	31-Jul-20		0		0	◆ Canopy Extension (West Side of existing canopy) Start																								
A7280	Existing Canopy Finish	0		31-Jul-20	0		0	◆ Existing Canopy Finish																								
A6110	Canopy Extension (West Side of existing canopy) Finish	0		19-Oct-20	56		0	◆ Canopy Extension (West Side of existing canopy) Finish																								
A1010	Substantial Completion (Contractual Date: 22nd December 2020)	0		22-Dec-20*	0		0	◆ Substantial Completion																								
<b>PRECONSTRUCTION</b>								150	23-Dec-19	24-Jul-20	92	0	0	24-Jul-20, PRECONSTRUCTION																		
<b>PREP. &amp; SUB. OF SUBMITTALS</b>								70	23-Dec-19	01-Apr-20	145	0	0	01-Apr-20, PREP. & SUB. OF SUBMITTALS																		
A3860	Prepare & Submit of Project Management Team	10	23-Dec-19	07-Jan-20	0		0	■ Prepare & Submit of Project Management Team																								
A4520	Prepare & Submit of Sub Contractors	10	23-Dec-19	07-Jan-20	0		0	■ Prepare & Submit of Sub Contractors																								
A1830	Prepare & Submit of Safe work plan	23	04-Feb-20	09-Mar-20	0		0	■ Prepare & Submit of Safe work plan																								
A3840	Prepare & Submit of Chain link fence & Gate submittals	40	04-Feb-20	01-Apr-20	100		0	■ Prepare & Submit of Chain link fence & Gate submittals																								
A3870	Prepare & Submit of Quality Work Plan	23	04-Feb-20	09-Mar-20	0		0	■ Prepare & Submit of Quality Work Plan																								
A3890	Prepare & Submit of Handrail submittals	30	04-Feb-20	18-Mar-20	4		0	■ Prepare & Submit of Handrail submittals																								
A3900	Prepare & Submit of Detailed Project Schedule	20	04-Feb-20	04-Mar-20	12		0	■ Prepare & Submit of Detailed Project Schedule																								
A3910	Prepare & Submit of Light fixture submittals	30	04-Feb-20	18-Mar-20	12		0	■ Prepare & Submit of Light fixture submittals																								
A4010	Prepare & Submit of Rebar submittals	10	04-Feb-20	19-Feb-20	7		0	■ Prepare & Submit of Rebar submittals																								
A4280	Prepare & Submit of Concrete submittals	25	04-Feb-20	11-Mar-20	10		0	■ Prepare & Submit of Concrete submittals																								
A4290	Prepare & Submit of Bollard submittals	30	04-Feb-20	18-Mar-20	5		0	■ Prepare & Submit of Bollard submittals																								
A4300	Prepare & Submit of Plumbing submittals	20	04-Feb-20	04-Mar-20	21		0	■ Prepare & Submit of Plumbing submittals																								
A4310	Prepare & Submit of Drum Storage Unit submittals	40	04-Feb-20	01-Apr-20	92		0	■ Prepare & Submit of Drum Storage Unit submittals																								
A4320	Prepare & Submit of Catch basin submittals	20	04-Feb-20	04-Mar-20	25		0	■ Prepare & Submit of Catch basin submittals																								
A4860	Prepare & Submit of Electrical submittals	30	04-Feb-20	18-Mar-20	11		0	■ Prepare & Submit of Electrical submittals																								
A4930	Prepare & Submit of Door submittals	30	04-Feb-20	18-Mar-20	2		0	■ Prepare & Submit of Door submittals																								
A4960	Prepare & Submit of Rollup Door submittals	40	04-Feb-20	01-Apr-20	16		0	■ Prepare & Submit of Rollup Door submittals																								
A4990	Prepare & Submit of Structural steel submittals	20	04-Feb-20	04-Mar-20	2		0	■ Prepare & Submit of Structural steel submittals																								
A5020	Prepare & Submit of Prefinished Metal Wall panel submittals	20	04-Feb-20	04-Mar-20	5		0	■ Prepare & Submit of Prefinished Metal Wall panel submittals																								
A5030	Prepare & Submit of Prefinished Metal Roof panel submittals	40	04-Feb-20	01-Apr-20	34		0	■ Prepare & Submit of Prefinished Metal Roof panel submittals																								
A5040	Prepare & Submit of Prefinished RIB Roof panel submittals	15	04-Feb-20	26-Feb-20	1		0	■ Prepare & Submit of Prefinished RIB Roof panel submittals																								
A5080	Prepare & Submit of Gravity Vent submittals	25	04-Feb-20	11-Mar-20	10		0	■ Prepare & Submit of Gravity Vent submittals																								

■ Actual Work  
■ Remaining Work  
■ Critical Remaining Work

◆ Milestone  
▶ Summary

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Crew Size	Budgeted Labor Units	19	Qtr 1, 2020				Qtr 2, 2020			Qtr 3, 2020				Qtr 4, 2020		Qtr 1, 2021							
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb							
A5090	Prepare & Submit of Louver submittals	25	04-Feb-20	11-Mar-20	6		0				█	█																	
A5100	Prepare & Submit of Metal Fascia submittals	25	04-Feb-20	11-Mar-20	3		0				█	█																	
A5110	Prepare & Submit of Snow guard submittals	25	04-Feb-20	11-Mar-20	3		0				█	█																	
A5120	Prepare & Submit of Prefinished Metal Gutter submittals	25	04-Feb-20	11-Mar-20	6		0				█	█																	
A5130	Prepare & Submit of Downspout submittals	25	04-Feb-20	11-Mar-20	6		0				█	█																	
A5870	Prepare & Submit of Asphalt submittals	40	04-Feb-20	01-Apr-20	145		0				█	█																	
A5890	Prepare & Submit of Bird netting submittals	30	04-Feb-20	18-Mar-20	6		0				█	█																	
A6730	Prepare & Submit of Premolded expanded foam column protection submittals	30	04-Feb-20	18-Mar-20	59		0				█	█																	
A7050	Prepare & Submit of Waste disposal plan	10	04-Feb-20	19-Feb-20	17		0				█																		
<b>REV. &amp; APP. OF SUBMITTALS</b>		<b>80</b>	<b>07-Jan-20</b>	<b>29-Apr-20</b>	<b>145</b>	<b>0</b>	<b>0</b>				▶ 29-Apr-20, REV. & APP. OF SUBMITTALS																		
A3940	Review & Approval of Project management team	20	07-Jan-20	04-Feb-20	0		0				█																		
A4530	Review & Approval of Subcontractors	20	07-Jan-20	04-Feb-20	0		0				█																		
A4020	Review & Approval of Rebar submittals	20	19-Feb-20	18-Mar-20	7		0				█	█																	
A7060	Review & Approval of Waste disposal plan	20	19-Feb-20	18-Mar-20	17		0				█	█																	
A5070	Review & Approval of Prefinished RIB Roof panel submittals	20	26-Feb-20	25-Mar-20	1		0				█	█																	
A3970	Review & Approval of Detailed Project Schedule	20	04-Mar-20	01-Apr-20	12		0				█	█																	
A4420	Review & Approval of Plumbing submittals	20	04-Mar-20	01-Apr-20	21		0				█	█																	
A4440	Review & Approval of Catch basin submittals	20	04-Mar-20	01-Apr-20	25		0				█	█																	
A5000	Review & Approval of Structural steel submittals	20	04-Mar-20	01-Apr-20	2		0				█	█																	
A5050	Review & Approval of Prefinished Metal Wall panel submittals	20	04-Mar-20	01-Apr-20	5		0				█	█																	
A1970	Review & Approval of Safe work plan	20	09-Mar-20	06-Apr-20	0		0				█																		
A3930	Review & Approval of Quality work plan	20	09-Mar-20	06-Apr-20	0		0				█																		
A4400	Review & Approval of Concrete submittals	20	11-Mar-20	08-Apr-20	10		0				█	█																	
A5150	Review & Approval of Gravity Vent submittals	20	11-Mar-20	08-Apr-20	10		0				█	█																	
A5160	Review & Approval of Louver submittals	20	11-Mar-20	08-Apr-20	6		0				█	█																	
A5170	Review & Approval of Metal fascia submittals	20	11-Mar-20	08-Apr-20	3		0				█	█																	
A5180	Review & Approval of Snow guard submittals	20	11-Mar-20	08-Apr-20	3		0				█	█																	
A5190	Review & Approval of Prefinished Metal Gutter submittals	20	11-Mar-20	08-Apr-20	6		0				█	█																	
A5200	Review & Approval of Downspout submittals	20	11-Mar-20	08-Apr-20	6		0				█	█																	
A3960	Review & Approval of Handrail submittals	20	18-Mar-20	15-Apr-20	4		0				█	█																	
A3980	Review & Approval of Light fixture submittals	20	18-Mar-20	15-Apr-20	12		0				█	█																	
A4410	Review & Approval of Bollard submittals	20	18-Mar-20	15-Apr-20	5		0				█	█																	
A4870	Review & Approval of Electrical submittals	20	18-Mar-20	15-Apr-20	11		0				█	█																	
A4940	Review & Approval of Door submittals	20	18-Mar-20	15-Apr-20	2		0				█	█																	

█ Actual Work      ◆ Milestone  
█ Remaining Work      ▼ Summary  
█ Critical Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Crew Size	Budgeted Labor Units	19	Qtr 1, 2020				Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020		Qtr 1, 2021		
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
A5900	Review & Approval of Bird netting submittals	20	18-Mar-20	15-Apr-20	6		0						Review & Approval of Bird netting submittals										
A6740	Review & Approval of Premolded expanded foam column protection submittals	20	18-Mar-20	15-Apr-20	59		0						Review & Approval of Premolded expanded foam column protection submittals										
A3850	Review & Approval of Chain link fence & Gate Submittals	20	01-Apr-20	29-Apr-20	100		0						Review & Approval of Chain link fence & Gate Submittals										
A4430	Review & Approval of Drum Storage Unit submittals	20	01-Apr-20	29-Apr-20	92		0						Review & Approval of Drum Storage Unit submittals										
A4970	Review & Approval of Rollup Door submittals	20	01-Apr-20	29-Apr-20	16		0						Review & Approval of Rollup Door submittals										
A5060	Review & Approval of Prefinished Metal Roof panel submittals	20	01-Apr-20	29-Apr-20	34		0						Review & Approval of Prefinished Metal Roof panel submittals										
A5880	Review & Approval of Asphalt submittals	20	01-Apr-20	29-Apr-20	145		0						Review & Approval of Asphalt submittals										
<b>PROCUREMENT</b>		<b>90</b>	<b>18-Mar-20</b>	<b>24-Jul-20</b>	<b>92</b>	<b>0</b>	<b>0</b>						24-Jul-20, PROCUREMENT										
A4900	Procurement of Rebar	15	18-Mar-20	08-Apr-20	7		0						Procurement of Rebar										
A5290	Procurement of Prefinished RIB Roof panel	45	25-Mar-20	28-May-20	1		0						Procurement of Prefinished RIB Roof panel										
A4540	Procurement of Plumbing material	30	01-Apr-20	13-May-20	21		0						Procurement of Plumbing material										
A4910	Procurement of Catch basin	30	01-Apr-20	13-May-20	25		0						Procurement of Catch basin										
A5010	Procurement of Structural steel	30	01-Apr-20	13-May-20	2		0						Procurement of Structural steel										
A5270	Procurement of Prefinished Metal Wall panel	40	01-Apr-20	28-May-20	5		0						Procurement of Prefinished Metal Wall panel										
A5210	Procurement of Gravity Vent	30	08-Apr-20	20-May-20	10		0						Procurement of Gravity Vent										
A5220	Procurement of Louver	40	08-Apr-20	04-Jun-20	6		0						Procurement of Louver										
A5230	Procurement of Metal fascia	40	08-Apr-20	04-Jun-20	3		0						Procurement of Metal fascia										
A5240	Procurement of Snow guard	40	08-Apr-20	04-Jun-20	3		0						Procurement of Snow guard										
A5250	Procurement of Prefinished metal gutter	40	08-Apr-20	04-Jun-20	6		0						Procurement of Prefinished metal gutter										
A5260	Procurement of Downspout	40	08-Apr-20	04-Jun-20	6		0						Procurement of Downspout										
A3990	Procurement of Handrail	40	15-Apr-20	11-Jun-20	4		0						Procurement of Handrail										
A4560	Procurement of Bollard	40	15-Apr-20	11-Jun-20	5		0						Procurement of Bollard										
A4880	Procurement of Electrical material	30	15-Apr-20	28-May-20	11		0						Procurement of Electrical material										
A4890	Procurement of Light fixtures	30	15-Apr-20	28-May-20	12		0						Procurement of Light fixtures										
A4950	Procurement of Door	40	15-Apr-20	11-Jun-20	2		0						Procurement of Door										
A5910	Procurement of Bird netting	40	15-Apr-20	11-Jun-20	6		0						Procurement of Bird netting										
A6750	Procurement of Premolded expanded foam column protection	50	15-Apr-20	25-Jun-20	59		0						Procurement of Premolded expanded foam column protection										
A2150	Procurement of Chain link fence & Gate	50	29-Apr-20	10-Jul-20	100		0						Procurement of Chain link fence & Gate										
A4920	Procurement of Drum storage unit	60	29-Apr-20	24-Jul-20	92		0						Procurement of Drum storage unit										
A4980	Procurement of Rollup Door	40	29-Apr-20	25-Jun-20	16		0						Procurement of Rollup Door										
A5280	Procurement of Prefinished Metal Roof panel	60	29-Apr-20	24-Jul-20	34		0						Procurement of Prefinished Metal Roof panel										
<b>CONSTRUCTION</b>		<b>213</b>	<b>06-Apr-20</b>	<b>26-Oct-20</b>	<b>56</b>	<b>432</b>	<b>8928</b>						26-Oct-20, CONSTRUCTION										
A5300	Mobilization	3	06-Apr-20	09-Apr-20	0	4	96						Mobilization										
A5310	Install temporary silt fence	3	06-Apr-20	09-Apr-20	0	4	96						Install temporary silt fence										

■ Actual Work      ◆ Milestone  
■ Remaining Work      ▼ Summary  
■ Critical Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Crew Size	Budgeted Labor Units	19														
								Qtr 1, 2020				Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020		Qtr 1, 2021		
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
A5330	Install stabilized construction entrance & exit	3	06-Apr-20	09-Apr-20	0	4	96					■	■	■								
A5320	Install inlet protection	1	09-Apr-20	10-Apr-20	0	4	32					■	■	■								
A5340	Install temporary power	1	09-Apr-20	10-Apr-20	0	4	32					■	■	■								
A5350	Remove temporary silt fence and temporary protection	5	19-Oct-20	24-Oct-20	56	4	160												■	■	■	■
A5360	Demobilization	3	24-Oct-20	26-Oct-20	56	4	96												■	■	■	■
<b>CANOPY EXTENSION (EAST SIDE OF EXISTING CANOPY)</b>		<b>77</b>	<b>10-Apr-20</b>	<b>22-Jun-20</b>	<b>0</b>	<b>172</b>	<b>4032</b>															
A5380	Remove existing fence (East Side of Existing Canopy)	1	10-Apr-20	11-Apr-20	0	4	32					■	■	■								
A5390	Remove existing trees & brush (East Side of Existing Canopy)	1	10-Apr-20	11-Apr-20	0	4	32					■	■	■								
A5400	Remove existing utility pole & guy wire by MNR (East Side of Existing Canopy)	2	10-Apr-20	12-Apr-20	1	0	0					■	■	■								
A5460	Remove existing metal wall panel (East Side of Existing Canopy)	2	11-Apr-20	13-Apr-20	0	4	64					■	■	■								
A5480	Excavate for foundation wall (East Side of Existing Canopy)	5	13-Apr-20	17-Apr-20	0	4	160					■	■	■								
A5490	Formwork & rebar for foundation wall (East Side of Existing Canopy)	5	17-Apr-20	22-Apr-20	0	4	160					■	■	■								
A6780	Hold point inspection of rebar for foundation wall (East Side of Existing Canopy)	5	17-Apr-20	22-Apr-20	0		0					■	■	■								
A5500	Pour concrete for foundation wall (East Side of Existing Canopy)	1	22-Apr-20	23-Apr-20	0	4	32					■	■	■								
A6790	Hold point inspection of concrete for foundation wall (East Side of Existing Canopy)	1	22-Apr-20	23-Apr-20	0		0					■	■	■								
A5510	5 working day cure period for foundation wall (East Side of Existing Canopy)	5	23-Apr-20	28-Apr-20	0		0					■	■	■								
A5520	Backfill (East Side of Existing Canopy)	2	28-Apr-20	30-Apr-20	0	4	64					■	■	■								
A5530	Install crushed stone for concrete slab (East Side of Existing Canopy)	1	30-Apr-20	01-May-20	0	4	32					■	■	■								
A5540	Formwork & rebar for concrete slab (East Side of Existing Canopy)	4	01-May-20	04-May-20	0	4	128					■	■	■								
A6800	Hold point inspection of rebar for concrete slab (East Side of Existing Canopy)	4	01-May-20	04-May-20	0		0					■	■	■								
A5560	Pour concrete for concrete slab (East Side of Existing Canopy)	1	04-May-20	05-May-20	0	4	32					■	■	■								
A6810	Hold point inspection of concrete for concrete slab (East Side of Existing Canopy)	1	04-May-20	05-May-20	0		0					■	■	■								
A5580	5 working day cure period for concrete slab (East Side of Existing Canopy)	5	05-May-20	10-May-20	0		0					■	■	■								
A5550	Formwork & rebar for concrete ramp (East Side of Existing Canopy)	5	10-May-20	15-May-20	26	4	160					■	■	■								
A5600	Formwork & rebar for concrete pedestal (East Side of Existing Canopy)	2	10-May-20	12-May-20	0	4	64					■	■	■								
A6820	Hold point inspection of rebar for concrete ramp (East Side of Existing Canopy)	5	10-May-20	15-May-20	26		0					■	■	■								
A6840	Hold point inspection of rebar for concrete pedestal (East Side of Existing Canopy)	2	10-May-20	12-May-20	0		0					■	■	■								
A5610	Pour concrete for concrete pedestal (East Side of Existing Canopy)	1	12-May-20	13-May-20	0	4	32					■	■	■								
A6850	Hold point inspection for concrete pedestal (East Side of Existing Canopy)	1	12-May-20	13-May-20	0		0					■	■	■								
A5620	5 working day cure period for concrete pedestal (East Side of Existing Canopy)	5	13-May-20	17-May-20	0		0					■	■	■								
A5570	Pour concrete for concrete ramp (East Side of Existing Canopy)	1	15-May-20	16-May-20	26	4	32					■	■	■								
A6830	Hold point inspection of concrete for concrete ramp (East Side of Existing Canopy)	1	15-May-20	16-May-20	26		0					■	■	■								
A5590	5 working day cure period for concrete ramp (East Side of Existing Canopy)	5	16-May-20	20-May-20	26		0					■	■	■								
A5630	Install structural steel column (East Side of Existing Canopy)	5	17-May-20	22-May-20	0	4	160					■	■	■								

■ Actual Work      ◆ Milestone  
■ Remaining Work      ▼ Summary  
■ Critical Remaining Work



Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Crew Size	Budgeted Labor Units	19																			
								Qtr 1, 2020				Qtr 2, 2020				Qtr 3, 2020				Qtr 4, 2020				Qtr 1, 2021			
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb					
A7030	Remove bird netting (Existing canopy)	1	01-Jul-20	02-Jul-20	0	4	32										Remove bird netting (Existing canopy)										
A7070	Remove existing metal wall panel (Existing canopy)	2	02-Jul-20	05-Jul-20	0	4	64										Remove existing metal wall panel (Existing canopy)										
A7260	Remove existing wall framing (Existing canopy)	2	02-Jul-20	05-Jul-20	0	4	64										Remove existing wall framing (Existing canopy)										
A7170	Formwork & rebar for concrete pedestal (Existing canopy)	2	05-Jul-20	07-Jul-20	0	4	64										Formwork & rebar for concrete pedestal (Existing canopy)										
A7180	Hold point inspection of rebar for concrete pedestal (Existing canopy)	2	05-Jul-20	07-Jul-20	0		0										Hold point inspection of rebar for concrete pedestal (Existing canopy)										
A7190	Pour concrete for concrete pedestal (Existing canopy)	1	07-Jul-20	08-Jul-20	0	4	32										Pour concrete for concrete pedestal (Existing canopy)										
A7200	Hold point inspection for concrete pedestal (Existing canopy)	1	07-Jul-20	08-Jul-20	0		0										Hold point inspection for concrete pedestal (Existing canopy)										
A7210	5 working day cure period for concrete pedestal (Existing canopy)	5	08-Jul-20	12-Jul-20	0		0										5 working day cure period for concrete pedestal (Existing canopy)										
A7220	Install structural steel column (Existing canopy)	2	12-Jul-20	14-Jul-20	0	4	64										Install structural steel column (Existing canopy)										
A7230	Hold point inspection for structural steel column (Existing canopy)	2	12-Jul-20	14-Jul-20	0		0										Hold point inspection for structural steel column (Existing canopy)										
A7240	Install wall grit (Existing canopy)	2	14-Jul-20	16-Jul-20	0	4	64										Install wall grit (Existing canopy)										
A7250	Hold point inspection for wall grit (Existing canopy)	2	14-Jul-20	16-Jul-20	0		0										Hold point inspection for wall grit (Existing canopy)										
A7080	Install Prefinished Metal Wall panel (Existing canopy)	4	16-Jul-20	20-Jul-20	0	4	128										Install Prefinished Metal Wall panel (Existing canopy)										
A7100	Conduit rough in work for temporary power & roll up door (Existing canopy)	2	16-Jul-20	18-Jul-20	0	4	64										Conduit rough in work for temporary power & roll up door (Existing canopy)										
A7110	Pull wires (Existing canopy)	1	18-Jul-20	19-Jul-20	0	4	32										Pull wires (Existing canopy)										
A7130	Install control panel for roll up door (Existing canopy)	2	19-Jul-20	21-Jul-20	0	4	64										Install control panel for roll up door (Existing canopy)										
A7140	Install panel board (Existing canopy)	2	19-Jul-20	21-Jul-20	0	4	64										Install panel board (Existing canopy)										
A5950	Install rollup door & associated hardware (Existing canopy)	5	20-Jul-20	25-Jul-20	0	4	160										Install rollup door & associated hardware (Existing canopy)										
A7090	Install louver (Existing canopy)	3	20-Jul-20	23-Jul-20	2	4	96										Install louver (Existing canopy)										
A7160	Install bollard (Existing canopy)	2	20-Jul-20	22-Jul-20	3	4	64										Install bollard (Existing canopy)										
A7010	Install light fixtures (Existing canopy)	4	21-Jul-20	25-Jul-20	0	4	128										Install light fixtures (Existing canopy)										
A7020	Install bird netting (Existing canopy)	2	25-Jul-20	26-Jul-20	0	4	64										Install bird netting (Existing canopy)										
<b>CANOPY EXTENSION (WEST SIDE OF EXISTING CANOPY)</b>		<b>64</b>	<b>31-Jul-20</b>	<b>30-Sep-20</b>	<b>56</b>	<b>136</b>	<b>2528</b>									▼	<b>30-Sep-20, CANOPY EXTENSION (WEST SIDE OF EXISTING CANOPY)</b>										
A6130	Remove existing inlet (West Side of Existing Canopy)	1	31-Jul-20	31-Jul-20	1	4	32										Remove existing inlet (West Side of Existing Canopy)										
A6140	Remove existing trees & brush (West Side of Existing Canopy)	1	31-Jul-20	31-Jul-20	1	4	32										Remove existing trees & brush (West Side of Existing Canopy)										
A6150	Remove existing 15" HDPE (West Side of Existing Canopy)	2	31-Jul-20	01-Aug-20	0	4	64										Remove existing 15" HDPE (West Side of Existing Canopy)										
A7310	Remove existing utility pole & guy wire by MNR (West Side of Existing Canopy)	1	31-Jul-20	31-Jul-20	3	0	0										Remove existing utility pole & guy wire by MNR (West Side of Existing Canopy)										
A6160	Remove metal wall panel (West Side of Existing Canopy)	2	01-Aug-20	03-Aug-20	0	4	64										Remove metal wall panel (West Side of Existing Canopy)										
A6170	Remove gutter & downspout (West Side of Existing Canopy)	1	01-Aug-20	02-Aug-20	1	4	32										Remove gutter & downspout (West Side of Existing Canopy)										
A6180	Excavate for foundation wall (West Side of Existing Canopy)	3	03-Aug-20	06-Aug-20	0	4	96										Excavate for foundation wall (West Side of Existing Canopy)										
A6190	Formwork & rebar for foundation wall (West Side of Existing Canopy)	4	06-Aug-20	10-Aug-20	0	4	128										Formwork & rebar for foundation wall (West Side of Existing Canopy)										
A6890	Hold point inspection of rebar for foundation wall (West Side of Existing Canopy)	4	06-Aug-20	10-Aug-20	0		0										Hold point inspection of rebar for foundation wall (West Side of Existing Canopy)										
A6200	Pour concrete for foundation wall (West Side of Existing Canopy)	1	10-Aug-20	11-Aug-20	0	4	32										Pour concrete for foundation wall (West Side of Existing Canopy)										
A6900	Hold point inspection of concrete for foundation wall (West Side of Existing Canopy)	1	10-Aug-20	11-Aug-20	0		0										Hold point inspection of concrete for foundation wall (West Side of Existing Canopy)										

■ Actual Work      ◆ Milestone  
■ Remaining Work      ▼ Summary  
■ Critical Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Crew Size	Budgeted Labor Units	19																					
								Qtr 1, 2020			Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021									
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb							
A6210	5 working day cure period for foundation wall (West Side of Existing Canopy)	5	11-Aug-20	15-Aug-20	0		0											■	5 working day cure period for foundation wall (West Side of Existing Canopy)										
A6220	Backfill (West Side of Existing Canopy)	1	16-Aug-20	16-Aug-20	0	4	32											■	Backfill (West Side of Existing Canopy)										
A6230	Install crushed stone for concrete slab (West Side of Existing Canopy)	1	16-Aug-20	17-Aug-20	0	4	32											■	Install crushed stone for concrete slab (West Side of Existing Canopy)										
A6240	Formwork & rebar for concrete slab (West Side of Existing Canopy)	3	17-Aug-20	20-Aug-20	0	4	96											■	Formwork & rebar for concrete slab (West Side of Existing Canopy)										
A6910	Hold point inspection of rebar for concrete slab (West Side of Existing Canopy)	3	17-Aug-20	20-Aug-20	0		0											■	Hold point inspection of rebar for concrete slab (West Side of Existing Canopy)										
A6260	Pour concrete for concrete slab (West Side of Existing Canopy)	1	20-Aug-20	21-Aug-20	0	4	32											■	Pour concrete for concrete slab (West Side of Existing Canopy)										
A6920	Hold point inspection of concrete for concrete slab (West Side of Existing Canopy)	1	20-Aug-20	21-Aug-20	0		0											■	Hold point inspection of concrete for concrete slab (West Side of Existing Canopy)										
A6280	5 working day cure period for concrete slab (West Side of Existing Canopy)	5	21-Aug-20	26-Aug-20	0		0											■	5 working day cure period for concrete slab (West Side of Existing Canopy)										
A6300	Formwork & rebar for concrete pedestal (West Side of Existing Canopy)	2	26-Aug-20	28-Aug-20	0	4	64											■	Formwork & rebar for concrete pedestal (West Side of Existing Canopy)										
A6930	Hold point inspection rebar for concrete pedestal (West Side of Existing Canopy)	2	26-Aug-20	28-Aug-20	0		0											■	Hold point inspection rebar for concrete pedestal (West Side of Existing Canopy)										
A6310	Pour concrete for concrete pedestal (West Side of Existing Canopy)	1	28-Aug-20	29-Aug-20	0	4	32											■	Pour concrete for concrete pedestal (West Side of Existing Canopy)										
A6940	Hold point inspection concrete for concrete pedestal (West Side of Existing Canopy)	1	28-Aug-20	29-Aug-20	0		0											■	Hold point inspection concrete for concrete pedestal (West Side of Existing Canopy)										
A6320	5 working day cure period for concrete pedestal (West Side of Existing Canopy)	5	29-Aug-20	02-Sep-20	0		0											■	5 working day cure period for concrete pedestal (West Side of Existing Canopy)										
A6330	Install structural steel column (West Side of Existing Canopy)	5	02-Sep-20	08-Sep-20	0	4	160											■	Install structural steel column (West Side of Existing Canopy)										
A6340	Install cast iron boot (West Side of Existing Canopy)	2	02-Sep-20	04-Sep-20	3	4	64											■	Install cast iron boot (West Side of Existing Canopy)										
A6950	Hold point inspection for structural steel column (West Side of Existing Canopy)	5	02-Sep-20	08-Sep-20	0		0											■	Hold point inspection for structural steel column (West Side of Existing Canopy)										
A6350	Install structural steel roof framing (West Side of Existing Canopy)	5	08-Sep-20	13-Sep-20	0	4	160											■	Install structural steel roof framing (West Side of Existing Canopy)										
A6960	Hold point inspection for structural steel roof framing (West Side of Existing Canopy)	5	08-Sep-20	13-Sep-20	0		0											■	Hold point inspection for structural steel roof framing (West Side of Existing Canopy)										
A6370	Install Prefinished Metal Roof panel (West Side of Existing Canopy)	5	13-Sep-20	17-Sep-20	0	4	160											■	Install Prefinished Metal Roof panel (West Side of Existing Canopy)										
A6380	Install Premolded expanded foam column protection (West Side of Existing Canopy)	3	18-Sep-20	20-Sep-20	2	4	96											■	Install Premolded expanded foam column protection (West Side of Existing Canopy)										
A6410	Install new homerun (West Side of Existing Canopy)	1	18-Sep-20	18-Sep-20	6	4	32											■	Install new homerun (West Side of Existing Canopy)										
A6560	Install flashing (West Side of Existing Canopy)	3	18-Sep-20	20-Sep-20	0	4	96											■	Install flashing (West Side of Existing Canopy)										
A6530	Install light fixtures & receptacles (West Side of Existing Canopy)	2	18-Sep-20	20-Sep-20	6	4	64											■	Install light fixtures & receptacles (West Side of Existing Canopy)										
A6450	Install snow guard at roof (West Side of Existing Canopy)	2	20-Sep-20	22-Sep-20	0	4	64											■	Install snow guard at roof (West Side of Existing Canopy)										
A6720	Reinstall existing gutter (West Side of Existing Canopy)	2	20-Sep-20	22-Sep-20	4	4	64											■	Reinstall existing gutter (West Side of Existing Canopy)										
A6500	Install downspout (West Side of Existing Canopy)	2	22-Sep-20	24-Sep-20	2	4	64											■	Install downspout (West Side of Existing Canopy)										
A6510	Install gutter (West Side of Existing Canopy)	4	22-Sep-20	26-Sep-20	0	4	128											■	Install gutter (West Side of Existing Canopy)										
A6550	Install lighting arrestor air terminal (West Side of Existing Canopy)	2	26-Sep-20	28-Sep-20	0	4	64											■	Install lighting arrestor air terminal (West Side of Existing Canopy)										
A6520	Install bird netting (West Side of Existing Canopy)	2	28-Sep-20	30-Sep-20	0	4	64											■	Install bird netting (West Side of Existing Canopy)										
<b>DRAINAGE (WEST SIDE OF EXISTING CANOPY)</b>		<b>13</b>	<b>26-Aug-20</b>	<b>08-Sep-20</b>	<b>79</b>	<b>24</b>	<b>480</b>											■	<b>08-Sep-20, DRAINAGE (WEST SIDE OF EXISTING CANOPY)</b>										
A6600	Excavate for plumbing (West Side of Existing Canopy)	4	26-Aug-20	30-Aug-20	79	4	128											■	Excavate for plumbing (West Side of Existing Canopy)										
A6610	Install crushed stone for storm drain pipe (West Side of Existing Canopy)	1	30-Aug-20	31-Aug-20	79	4	32											■	Install crushed stone for storm drain pipe (West Side of Existing Canopy)										
A6620	Install storm drain pipes and associated piping (West Side of Existing Canopy)	5	31-Aug-20	04-Sep-20	79	4	160											■	Install storm drain pipes and associated piping (West Side of Existing Canopy)										
A6630	Install cleanout (West Side of Existing Canopy)	2	04-Sep-20	06-Sep-20	79	4	64											■	Install cleanout (West Side of Existing Canopy)										

■ Actual Work      ◆ Milestone  
■ Remaining Work      ▼ Summary  
■ Critical Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Crew Size	Budgeted Labor Units	19														
								Qtr 1, 2020			Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021		
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
A6640	Install catch basin (West Side of Existing Canopy)	2	04-Sep-20	06-Sep-20	79	4	64															
A6650	Backfill & compact backfill (West Side of Existing Canopy)	1	06-Sep-20	08-Sep-20	79	4	32															
<b>SITWORK</b>		<b>14</b>	<b>30-Sep-20</b>	<b>13-Oct-20</b>	<b>56</b>	<b>24</b>	<b>448</b>															
A5810	Install crushed stone subbase course (Sitework)	2	30-Sep-20	02-Oct-20	56	4	64															
A5820	Install asphalt binder course (Sitework)	2	02-Oct-20	03-Oct-20	56	4	64															
A5830	Install tack coat (Sitework)	2	04-Oct-20	05-Oct-20	56	4	64															
A5840	Install asphalt surface course (Sitework)	2	05-Oct-20	07-Oct-20	56	4	64															
A5850	Install chainlink fence & gate (Sitework)	3	07-Oct-20	10-Oct-20	56	4	96															
A5860	Install drum storage units (Sitework)	3	10-Oct-20	13-Oct-20	56	4	96															
<b>POST CONSTRUCTION</b>		<b>126</b>	<b>22-Jun-20</b>	<b>22-Dec-20</b>	<b>0</b>	<b>12</b>	<b>192</b>															
A6760	MNR Inspection (East Side of Existing Canopy)	2	22-Jun-20	24-Jun-20	0		0															
A6770	Punchlist Work (East Side of Existing Canopy)	2	24-Jun-20	26-Jun-20	0	4	64															
A7290	MNR Inspection (Existing Canopy)	2	27-Jul-20	28-Jul-20	0		0															
A7300	Punchlist Work (Existing Canopy)	2	29-Jul-20	30-Jul-20	0	4	64															
A2590	Prepare & submit As Built Drawings	15	30-Sep-20	21-Oct-20	0		0															
A2440	MNR Inspection (West side & Sitework) (Phase 2)	2	13-Oct-20	15-Oct-20	39		0															
A2450	Punchlist Work (West side & Sitework) (Phase 2)	2	15-Oct-20	19-Oct-20	39	4	64															
A2600	Review & Approval of As Built Drawings	20	21-Oct-20	18-Nov-20	0		0															
A6970	Final punchlist	12	18-Nov-20	08-Dec-20	0		0															
A7150	Close out	10	08-Dec-20	22-Dec-20	0		0															

█ Actual Work      ◆ Milestone  
█ Remaining Work      ▼ Summary  
█ Critical Remaining Work